



Document G701™ – 2001

RECEIVED
JAN 25 2013
WALLACE BROS., INC.

Change Order

PROJECT (Name and address): 1135 - Brick Twp High School Science Renovations Brick Township High School 346 Chambers Bridge Road Brick Town, NJ 08723	CHANGE ORDER NUMBER: 011 DATE: 1/25/13	OWNER: <input type="checkbox"/> ARCHITECT: <input type="checkbox"/> CONTRACTOR: <input type="checkbox"/> FIELD: <input type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR (Name and address): Wallace Brothers, Inc. Wallace Brothers, Inc. 413 Railroad Square Plaza Point Pleasant Beach, New Jersey 08742	ARCHITECT'S PROJECT NUMBER: 1135 CONTRACT DATE: June 21, 2012 CONTRACT FOR: General Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

Wallace CO Request No. 00018 Date 1/7/2013

Relocate eyewash room 11 and 12, conflict with soffits.
\$963.76

Wallace CO Request No. 00019 Date 1/10/2013

Relocate eyewash room 102 and 104, conflict with soffits.
\$1,723.94

Wallace CO Request No. 00020 Date 1/14/2013

Remove sanitary line below phase 2 classrooms and replace with cast iron (150'). Exitsing was unforeseene as the sanitary line is backpitched and would not meet with the approval of the local official.
\$51,394.29

The original Contract Sum was	\$ 1,936,000.00
The net change by previously authorized Change Orders	\$ 215,417.06
The Contract Sum prior to this Change Order was	\$ 2,151,417.06
The Contract Sum will be increased by this Change Order in the amount of	\$ 54,081.99
The new Contract Sum including this Change Order will be	\$ 2,205,499.05

The Contract Time will be increased by Zero (0) days.

The date of Substantial Completion as of the date of this Change Order therefore is 180 days from July 24, 2012.

Contractor Reserved Under Right for Additional Time

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

RECEIVED

WALLACE BROS., INC.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Design Resources Group Architects, AIA, Inc.

Wallace Brothers, Inc.

Brick Township Public School District

ARCHITECT (Firm name)

CONTRACTOR (Firm name)

OWNER (Firm name)

371 Hoes Lane - Suite 307, Piscataway, NJ 08854

Wallace Brothers, Inc., 413 Railroad Square Plaza, Point Pleasant Beach, New Jersey 08742

101 Hendrickson Ave., Brick, NJ 08724,

ADDRESS

ADDRESS

ADDRESS

BY (Signature)

BY (Signature)

BY (Signature)

Patrick S. Seiwel (Typed name)

Steve Wallace (Typed name)

James Edwards (Typed name)

DATE

DATE

DATE