

# CHANGE ORDER

AIA DOCUMENT G701

OWNER  
ARCHITECT  
CONTRACTOR  
FIELD  
OTHER

PROJECT: HVAC Improvements at Brick Township High School  
(name, address) 346 Chambers Bridge Road  
Brick, NJ 08723

CHANGE ORDER: 14  
DATE: October 14, 2015  
PROJECT NO. 2759  
(ARCHITECT'S)  
CONTRACT DATE: February 25, 2015  
CONTRACT FOR: HVAC

TO: AMCO Enterprises, Inc  
(name, address) 600 Swenson Drive  
Kenilworth, NJ 07033

The Contract is to be changed as follows:

Provide labor & materials for additional chemical treatment for existing HVAC piping at the Brick High School per AMCO change order proposal #20 in the amount of \$2,372.67. This work is necessary in order to avoid the existing built up corrosion in the existing piping from clogging the new and existing equipment. This treatment will be performed (4) times per year.

### Not valid until signed by the Owner Architect and Contractor.

The original Contract Sum was.	\$4,458,000.00
Net change by previously authorized Change Orders.	\$176,561.43
The Contract Sum prior to this Change Order was.	\$4,634,561.43
The Contract Sum will be <b>increased</b> by this Change Order in the amount of.	\$2,372.67
The new Contract Sum including this Change Order will be.	\$4,636,934.10

The Contract Time will be **unchanged** by . (0) days  
The date of Substantial Completion as of the date of this Change Order therefore is **Unchanged**

NOTE: This summary does not reflect changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by the Construction Change Directive.

**DI CARA | RUBINO ARCHITECTS**  
ARCHITECT  
30 GALESI DRIVE  
WAYNE, NJ 07470

**AMCO ENTERPRISES, INC**  
CONTRACTOR  
600 SWENSON DRIVE  
KENILWORTH, NJ 07033

**BRICK TOWNSHIP BOARD OF EDUCATION**  
OWNER  
101 HENDRICKSON AVENUE  
BRICK, NJ 08724

BY: ROBERT M. IAMELLO, AIA


BY: AMIT THAAKER, VP OPERATIONS

BY: JAMES EDWARDS, BA

DATE: OCTOBER 14, 2015

DATE: 10/20/15

DATE:



Sales, Service, & Installation of HVAC Systems & Mechanical Work

**CHANGE ORDER #20 LABOR AND MATERIAL TO  
CHEMICALLY CLEAN & TREAT THE EXISTING PIPING**

October 13, 2015

Sent via email and 1<sup>st</sup> class mail

DICARA | RUBINO ARCHITECTS  
30 Galesi Drive  
Wayne, New Jersey 07470

Attn: Robert lamello

**Re: HVAC Upgrades @ Brick Township High School**

Robert,

AMCO Enterprises, Inc. respectfully submits the following Change Order proposal associated with chemically cleaning the existing piping and providing rust/corrosion inhibitor when completed. This proposal also includes (4) site visits (during the next year) to test the chemicals.

**Total NET ADD: \$2,372.67**

**Labor:**

Pipefitter (6 hrs. @ \$118.08)	\$ 708.48
OH&P 10%	\$ 70.85
Subtotal	\$ 779.33

**Material:**

CSL 1805 Cleanser (20 Gallons)	\$ 400.00
CSL FL-500 (6- 5 Gallon pails )	\$ 600.00
CSL Site Visits (4 visits)	\$ 400.00
OH&P 10%	\$ 140.00
Subtotal	\$ 2,319.33
Bond 2.3%	\$ 53.34
<b>Total:</b>	<b>\$ 2,372.67</b>

If you have any questions, feel free to contact us.

Regards,

***Scott Fertig, P. E.***

Scott Fertig, P.E.  
AMCO Enterprises, Inc.

**CLARIFICATIONS:**

Please note that following items are NOT included in this change order.

- 1) Any kind of Cleaning work including providing dumpster.
- 2) Electrical Work – No cost impact.
- 3) No water balancing, trenching, excavation, backfilling, gravel, or digging
- 4) Additional cost due to unforeseen conditions. AMCO will submit separate cost proposal for any additional work due to unforeseen conditions.

APPROVED & ACCEPTED BY: \_\_\_\_\_

APPROVED AMOUNT: \_\_\_\_\_

APPROVED DATE: \_\_\_\_\_

SIGNED BY: \_\_\_\_\_